MARYLAND DEPARTMENT OF THE ENVIRONMENT

1800 Washington Boulevard • Suite 605 • Baltimore, Maryland 21230-1719
(410) 537-3000 • 1-800-633-6101 • http:// www. mde. state. md. us

WASTE MANAGEMENT ADMINISTRATION
Report of Observations

Case # 2004-WPT-0604

Type of Inspection/Observations: Solid Waste - Status of New P/T Facility

Date 11/14/08

Site/Facility Name: Site B Processing Facility and Transfer Station

Time In: 2:35 PM

Location: (at Fred. Co. LF (LANDFILL)) 4751 Yard Waste Court; Frederick, MD 21704

Time Out: 4:35 PM

Remarks: (Background) See report of 9/29/08

• Subsequent to this report, there was an email from Ed Dexter of MDE saying that there had been further delays on the P/T floor. I'm back today to see the status of the floor.

• Also, I wanted to see the location of the 4th gas monitoring well, to be installed during Transfer Station construction, that Mehal Trivedi recently spoke of in an email. This is a gas monitoring well for the Rubble fill, situated just N of the new P/T bldg. According to Mehal's email, the gas monitoring well should have been installed by now.

(Observations & Actions)

• I looked briefly at the floor work in the new facility. Only a new topping/wearing layer, plus the epoxy (and not the base layer) is being installed. Dan Fowler of the LF said that the plan is that the topping should be completely poured by next Wed (11/19/08) and an additional ~28 days would be required for this to "cure" (sit). Dan said the hope is that by the end of the year the new facility will be operational. He said that Mike Mershner of the County is handling the issue of extending the operations at the temporary Cell 2 site beyond the currently approved date of Nov. 29, 2008. I will inquire with Baltimore MDE next week to see if they have received this request for an operations extension.

• I did not locate the new gas monitoring well. Dan called Jim Connelly of the LF on the phone and he said it is situated 25-30 ft N of the bldg. I will look at it on my next visit.

• I commented that the entrance/exit "gate" ~~[illegible]~~ looks like a possible safety problem because big vehicles will be making a turn at this point to exit (as others may be entering). Dan said it is built according to plans, but they will keep an eye on it.

Observer: James P. Wagner, REGIONAL INSPECTOR

Person Interviewed: [signature]

Form Number MDE/WAS/Com.030
Revision Date 8/14/07
TTY Users 1-800-735-2258

Recycled Paper